

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/19/2016</u>

Arrival Time	<u>10:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>86°F to 64°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD picked up at newly installed storm (I-222) and installed 48' of 18" RCP towards proposed storm (I-221) before encountering two (2) unknown pipes directly in the way. They made calls to try and get these lines identified. 5.) JJD continued with excavation for the proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 6.) Molly used the large crane and continued setting and installing the large precast section for the proposed parking garage. 7.) Multiple concrete trucks onsite today. 8.) Water truck used for dust control. 9.) JJD excavated for proposed storm (I-314) and encountered utilities in the way. No solution has been made at this time. 10.) JJD excavated then demoed and removed existing storm (I-314) then steel plated the trench overnight.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 10:30-11:30, 1:30-2:30 = 2.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>