

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/20/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>86°F to 64°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD continued with excavation for the proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 5.) Molly used the large crane and continued setting and installing the large precast section for the proposed parking garage. 6.) Multiple concrete trucks onsite today. 7.) Water truck used for dust control.
EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 7:00-8:00, 12:00-2:00 = 3.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>