

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>07/21/2016</u>

Arrival Time	<u>7:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>10:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5hrs</u>	Temp Range:	<u>69°F to 89°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Molly Construction is continuing footer installation for proposed parking structure. 3) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
EQUIPMENT USED:	4) A site inspection of the installed E&S controls found no problems or hazards. Everthing appears in place, intact and operational per the approved plans. 5) Sweeper truck onsite all day. 6) Water truck used for dust control. 7) Molly construction is using the large crane to set precast garage sections for the proposed parking garage. 8) Concrete trucks onsite for footer install as well as duct bank encasement.
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	
Other _____	
Other _____	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>