

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>07/28/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:30</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5hrs</u>	Temp Range:	<u>74°F to 95°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 3) Sweeper truck onsite all day cleaning roadways and parking lot. 4) JJD is prepping for concrete curb along Ithan Ave. by setting inlet structures to their proposed final grade according to the approved plans. 5) Mayfield Gardens is onsite setting up a sifting machine to aid in the removal of rock and debris from the topsoil that will be used on the new sports field in the northeast corner of site. 6) Molly Construction is continuing to set the precast parking garage sections with the use of the large crane onsite.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>