

|                |   |                    |                   |
|----------------|---|--------------------|-------------------|
| <b>PROJECT</b> | <u>Villanova University - Pike Field Garage</u> | <b>PROJECT NO.</b> | <u>056756.256</u> |
| <b>CLIENT</b>  | <u>Radnor Township</u>                          | <b>DATE</b>        | <u>07/29/2016</u> |

Arrival Time 10:00 Weather: Clear Overcast Rain Hot Warm Cool Cold  
Departure Time 3:00 Site Condition: Clear Muddy Dusty Wet Snow Ice Foggy  
Total Hours 3hrs  
Temp Range: 73°F to 80°F

|                   |               |                         |                                  |
|-------------------|---------------|-------------------------|----------------------------------|
| <b>CONTRACTOR</b> | <u>Torcon</u> | <b>SUBCONTRACTOR(S)</b> | <u>JJD, Cook Drilling, Molly</u> |
|-------------------|---------------|-------------------------|----------------------------------|

| <b>LABOR FORCE</b>        | <b>WORK PERFORMED</b>   |
|---------------------------|---|
| Superintendent <u>1</u>   | 1) Arrived onsite for required construction observation services and general site inspections.  |
| Foreman <u>1</u>          | 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave.          |
| Operators <u>1</u>        |   |
| Laborers <u>4</u>         | 3) JJD is prepping for concrete curb along Ithan Ave by setting inlet structures to their proposed final grade according to the approved plans. |
| Drivers _____             |   |
| <b>EQUIPMENT USED:</b>    | 4) Molly Construction is continuing to set the precast parking garage sections with the use of the large crane onsite.                          |
| Excavator <u>1</u>        |   |
| FEL <u>1</u>              | 5) JJD is working on sealing up storm structures along Rt 30/Lancaster Ave and along Ithan Ave.   |
| Dump Truck _____          |   |
| Backhoe _____             | 6) Sweeper truck onsite all day to keep roadways clear of site dirt and debris.   |
| Hoe Pac _____             |   |
| Vibratory Roller <u>1</u> |   |
| Motorized Tamper _____    |   |
| Other _____               |   |
| _____                     |   |
| _____                     |   |
| _____                     |   |
| _____                     |   |
| _____                     |   |

|               |                 |
|---------------|-----------------|
| <b>SKETCH</b> | <b>COMMENTS</b> |
|---------------|-----------------|

|  |   |
|--|---|
|  | 1) Left site at 12:00pm and returned at 2:00pm. |
|  |   |

**INSPECTOR:**  
Brandon Shirey - Gannett Fleming