

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 08/09/2016

Arrival Time 10:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 2:30	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2.5hrs	Temp Range: 71°F to 86°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is spreading topsoil and fine grading the new soccer field in the northeast area of the site. 3) Water truck onsite for dust control. 4) Sweeper truck onsite for roadway and parking lot cleanup. 5) Molly construction is using crane to continue setting precast parking garage sections into place. 6) JJD is excavating for the water service installation along Ithan Avenue within the existing parking lot. 7) Molly construction is pouring sidewalks along Ithan Avenue from intersection at RT. 30/Lancaster Avenue down to SEPTA tracks. 8) JJD is backfilling duct bank within existing parking lot.
Foreman 1	
Operators 3	
Laborers 4	
Drivers 2	
EQUIPMENT USED:	
Excavator 2	
FEL 1	
Dump Truck 2	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 11:30am and returned at 1:30pm..
	INSPECTOR: Brandon Shirey - Gannett Fleming