

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>08/10/2016</u>

Arrival Time	<u>8:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5hrs</u>	Temp Range:	<u>76°F to 91°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is spreading topsoil and fine grading the new soccer field in the northeast area of the site. 3) Water truck onsite for dust control. 4) Sweeper truck onsite for roadway and parking lot cleanup. 5) Molly construction is using crane to continue setting precast parking garage sections into place. 6) JJD is setting Storm Sewer MH-240 on stone bed and backfilling with stone in 8" lifts. MH-240 was installed as shown on the approved site plans. 7) Molly construction is setting more forms and pouring sidewalks along Ithan Avenue from intersection at RT. 30/Lancaster Avenue down to SEPTA tracks. 8) Kehoe is milling up 3-4 feet of asphalt along the shoulder of Ithan Avenue and installing binder up to final grade temporarily until roadway is repaved.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	
Milling Machine <u>1</u>	
Paving Machine <u>1</u>	

SKETCH	COMMENTS
	1) Left site at 9:30am and returned at 12:30pm..
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>