

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 08/12/2016

Arrival Time 12:30	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2.5hrs	Temp Range: 79°F to 94°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Molly, Kehoe
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is installing sod for the new soccer field in the northeast area of the site. 3) Water truck onsite for dust control. 4) Sweeper truck onsite for roadway and parking lot cleanup. 5) Molly construction is using crane to continue setting precast parking garage sections into place. 6) JJD is prepping for sidewalks from the construction entrance off of Lancaster Avenue up to Ithan Avenue along the north area of site. 7) Molly construction is cutting lines into concrete sidewalks along Ithan Avenue.
Foreman 1	
Operators 3	
Laborers 4	
Drivers	
EQUIPMENT USED:	
Excavator 2	
FEL 1	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller 1	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	INSPECTOR: Brandon Shirey - Gannett Fleming