

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>08/25/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0 hrs</u>	Temp Range:	<u>67°F to 89°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Molly, High Construction, Reilly</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) JJD continues with installation of "Storm Capture System" located just south of Pike Garage. Installation appears to be proceeding as shown on the approved plans. There were stone stockpiles onsite for the remainder of the installation. 2) Reilly had a street sweeper onsite to control dust and to continue to clean Ithan and Lancaster Avenues. There was also a water truck onsite to be used when dust control becomes an issue. 3) High Construction continues to work on the installation of precast sections for the Pike Parking Garage. 4) There was a two-man crew working on the embankment stabilization at the SEPTA underpass on the west side of Ithan Avenue. The contractor installed ballast on top of geotextile fabric over the reconstructed berm.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers _____	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	Michelle Gavan (Gannett Fleming) was onsite briefly.
	<b>INSPECTOR:</b> <u>Matthew Prusko - Gannett Fleming</u>

