

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 08/30/2016

Arrival Time 6:30	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 2:30	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input checked="" type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 4hrs	Temp Range: 66°F to 89°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Molly, Kehoe, High/Sautter
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite at 6:30am responding to a resident noise complaint per Steve Norcinis request. 2) No equipment onsite was operational and no site work was being performed until the required time of 7:00am. 3) Water truck onsite for dust control. 4) Sweeper truck onsite for roadway and parking lot cleanup. 5) High/Sautter is using crane to continue setting precast parking garage sections into place. 6) JJD is removing sections of the old curbing along Lancaster Ave in preparation for new curbing and sidewalk. 7) Walked site for E&S control inspections and could not find any issues within the installed controls. Everything appears to be in place and operational as per the approved plans.
Foreman 1	
Operators 3	
Laborers 4	
Drivers	
EQUIPMENT USED:	
Excavator 2	
FEL 1	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	1) Left site at 9:30am and returned at 1:30pm.
	INSPECTOR: Brandon Shirey - Gannett Fleming