

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>08/31/2016</u>

Arrival Time	<u>10:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3hrs</u>	Temp Range:	<u>72°F to 91°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Water truck onsite for dust control. 3) Sweeper truck onsite for roadway and parking lot cleanup. 4) High/Sautter is using crane to continue setting precast parking garage sections into place. 5) JJD onsite removing old sidewalk and excavating down to subgrade along Lancaster Ave for the proposed turning lane onto Ithan Ave and the new sidewalk to be installed. 6) Walked site to perform a full inspection of all installed E&S controls. No problems were discovered during inspection everything appears to be in place and operational as per the approved site plans.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 12:00pm and returned at 2:00pm.
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>