

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 09/01/2016

Arrival Time <u>10:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>3hrs</u>	Temp Range: <u>60°F</u> to <u>80°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Molly, Kehoe, High/Sautter
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Water truck onsite for dust control. 3) Sweeper truck onsite for roadway and parking lot cleanup. 4) High/Sautter is using crane to continue setting precast parking garage sections into place.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	5) JJD is onsite continuing removal of the existing sidewalk along Lancaster Ave in preparation for proposed sidewalk and curbing being installed to accommodate the proposed turning lane from Lancaster Ave eastbound onto Ithan Ave southbound.
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 12:00pm and returned at 2:00pm.
	INSPECTOR: Brandon Shirey - Gannett Fleming