

<b>PROJECT</b> Villanova University - Pike Field Garage	<b>PROJECT NO.</b> 056756.256
<b>CLIENT</b> Radnor Township	<b>DATE</b> 09/02/2016

Arrival Time 9:00	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 2:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 3hrs	Temp Range: 64°F to 83°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, Molly, Kehoe, High/Sautter
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Water truck onsite for dust control. 3) Sweeper truck onsite for roadway and parking lot cleanup. 4) High/Sautter is using crane to continue setting precast parking garage sections into place. 5) JJD is onsite continuing removal of old sidewalk and excavating down to subgrade along Lancaster Ave in preparation for proposed sidewalk relocation.
Foreman 1	
Operators 3	
Laborers 4	
Drivers 2	
EQUIPMENT USED:	
Excavator 2	
FEL 1	
Dump Truck 2	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
_____	
_____	
_____	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 1:00pm.
	<b>INSPECTOR:</b> Brandon Shirey - Gannett Fleming