

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/07/2016</u>

Arrival Time	<u>8:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3hrs</u>	Temp Range:	<u>68°F to 91°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Water truck onsite for dust control. 3) Sweeper truck onsite for roadway and parking lot cleanup. 4) High/Sautter is using crane to continue setting precast parking garage sections into place. 5) JJD is onsite continuing excavation and removal of old existing curb along Lancaster Ave adjacent to the Main Lot parking area. 6) Aqua is onsite working on water service in Ithan Ave. 7) Roma concrete is onsite setting curb forms along Lancaster Ave and Ithan Ave adjacent to the Main Lot parking area per the approved plans.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Other _____	
Other _____	
Other _____	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>