

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 09/08/2016

Arrival Time	<u>9:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>71°F to 95°F</u>						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Molly, Kehoe, High/Sautter
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Water truck onsite for dust control. 3) Sweeper truck onsite for roadway and parking lot cleanup. 4) High/Sautter is using crane to continue setting precast parking garage sections into place. 5) JJD is setting storm sewer MH-310 and running 16' of 18" storm pipe towards MH-311 per the approved site plans. 6) Roma concrete is onsite pouring curbs along Lancaster Ave and Ithan Ave as per the approved site plans. 7) Aqua onsite continuing work on water service within Ithan Ave.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>8</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Other _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 12:00pm.
	INSPECTOR: Brandon Shirey - Gannett Fleming