

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/09/2016</u>

Arrival Time	<u>8:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>80°F to 95°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Water truck onsite for dust control. 3) Sweeper truck onsite for roadway and parking lot cleanup. 4) High/Sautter is using crane to continue setting precast parking garage sections into place. 5) JJD is onsite beginning excavation of proposed sidewalk along Lancaster Ave down to the required subgrade. 6) JJD is continuing storm sewer work from MH-310 into MH-311. MH-311 was set to grade and 18" storm pipe connected and backfilled per the approved site plan.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other _____	

SKETCH	COMMENTS
	1) Left site at 10:00am and returned at 12:00pm.
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>