

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/12/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3hrs</u>	Temp Range:	<u>62°F to 84°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is excavating and tamping subgrade for the proposed sidewalks along Lancaster Ave and Ithan Ave as well as the new turning lane from eastbound Lancaster Ave onto southbound Ithan Ave. 3) Concrete Cutting Systems is onsite cutting roadway on Lancaster Ave for utility installations. 4) High/Sautter onsite using crane to continue parking garage construction. 5) Water truck onsite for dust control. 6) Sweeper truck onsite keeping roadways and parking areas free of dirt and debris from site. 7) JJD is setting riser sections on storm sewer MH-310 and MH-311 to achieve the required grade as per the approved site plans. 8) Performed my site walkthrough and all of the installed E&S controls appear to be in place and operational per the approved plans.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>5</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other _____	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 1:00pm.
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>