

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>09/13/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>63°F to 83°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Molly, Kehoe, High/Sautter, Roma</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD onsite excavating for Vortechs vault located between softball field and parking garage structure. 3) Roma concrete onsite pouring section of depressed curb at corner of Ithan Ave and Lancaster Ave.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>8</u>	
Drivers <u>2</u>	
<b>EQUIPMENT USED:</b>	4) Roma concrete onsite pouring the proposed sidewalk along Lancaster Ave as per the approved plans. 5) Water truck onsite for dust control. 6) Sweeper truck onsite keeping roadways and parking areas clean of site dirt and debris. 7) High/Sautter onsite using crane to continue parking garage construction. 8) JJD set Vortechs vault and installed 6' of 18" storm sewer out of MH-311 per the approved site plans.
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey - Gannett Fleming</u>

