

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/14/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5hrs</u>	Temp Range:	<u>61°F to 92°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter, Roma</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High/Sautter onsite continuing parking garage construction. 3) Water truck onsite for dust control. 4) Sweeper truck onsite cleaning roadways and parking areas of any site dirt and debris. 5) JJD is onsite spreading and tamping stone base for the proposed sidewalk along Ithan Ave adjacent to the Main Lot parking area per the approved site plans. 6) JJD starting on storm sewer in the southeast corner of the Main Lot at MH-209. Contractor set MH-209 and ran 14' of 18" storm pipe out of MH-209 towards MH-210.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>2</u>	
Other _____	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 12:30pm.
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>

