

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>09/15/2016</u>

Arrival Time	<u>10:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5hrs</u>	Temp Range:	<u>54°F to 75°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Molly, Kehoe, High/Sautter, Roma</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High/Sautter onsite continuing parking garage construction. 3) Water truck onsite for dust control. 4) Sweeper truck onsite cleaning roadways and parking areas of any site dirt and debris. 5) Aqua onsite installing fire hydrants along Lancaster Ave in front of Main Lot. 6) JJD continuing storm sewer work in the southeast corner of the Main Lot. Contractor set MH-210 and attached riser sections to bring up to final proposed grade.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>2</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>2</u>	
Other _____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey - Gannett Fleming</u>

