

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/16/2016</u>

Arrival Time	<u>9:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>55°F to 75°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter, Roma</u>
---------------------------------	----------------------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High/Sautter onsite continuing parking garage construction. 3) Water truck onsite for dust control. 4) Sweeper truck onsite cleaning roadways and parking areas of any site dirt and debris. 5) JJD onsite excavating for storm water management system MH-JF10 in the southwest corner of site adjacent to proposed parking garage. 6) JJD is sealing up the 18" storm pipes entering and exiting MH-311 aswell as the 18" storm pipe entering the Vortechs vault. 7) JJD is continuing 18" storm sewer out of MH-209 into MH-210. Pipe penetrations were sealed up and the run was backfilled and tamped per the approved site plans.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>2</u>	
Other _____	

SKETCH	COMMENTS
	1) Left site at 10:30am and returned at 11:30am.
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>

