

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>09/21/2016</u>

Arrival Time	<u>11:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5 hrs</u>	Temp Range:	<u>59°F to 84°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Molly, Kehoe, High/Sautter, Roma</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) High/Sautter onsite continuing parking garage construction. 2) Water truck onsite for dust control. 3) Sweeper truck onsite cleaning roadways and parking areas of any site dirt and debris. 4) JJD continuing storm sewer installation. The crew set structures MH 226 and MH 225. Excavation continued for MH 227. 5) JJD had a crew setting up construction fencing for the upcoming demolition work at the northeast corner of the intersection of Ithan Avenue and Lancaster Avenue. The crew began sawcutting in the parking lot area located to the west of Nevin Field House. There was a water truck onsite for dust control.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>2</u>	
Other _____	

SKETCH	COMMENTS
	1) Brandon Shirey onsite from 8:30am-9:00am.
	INSPECTOR: <u>M. Prusko - Gannett Fleming</u>

