

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>09/22/2016</u>

Arrival Time	<u>10:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5 hrs</u>	Temp Range:	<u>57°F to 86°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Molly, Kehoe, High/Sautter, Roma</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>	
Superintendent <u>1</u>	1) High/Sautter onsite continuing parking garage construction. 2) Water truck onsite for dust control. 3) Sweeper truck onsite cleaning roadways and parking areas of any site dirt and debris. 4) JJD continuing storm sewer installation at the southeast corner of Pike Garage. The crew set structure MH 227. 5) JJD was informed that several of the existing storm inlets in Ithan Avenue needed inlet protection added. 6) JJD continued with demolition of sidewalk and parking area northeast of the intersection of Ithan Avenue and Lancaster Avenue near Nevin Field House. The crew removed portions of the existing sidewalk within the Lancaster Avenue ROW. Portions of the asphalt in the parking lot area were also removed. The foreman indicated that new curb and replacement asphalt is tentatively schedule for next Monday or Tuesday 7) The sidewalk along Ithan Avenue and Lancaster Avenue was closed and signage was posted. The foreman for JJD indicated that he would place traffic cones along the construction fencing adjacent to Ithan Avenue.	
Foreman <u>1</u>		
Operators <u>4</u>		
Laborers <u>6</u>		
Drivers <u>2</u>		
<b>EQUIPMENT USED:</b>		
Excavator <u>2</u>		
FEL <u>1</u>		
Dump Truck <u>2</u>		
Backhoe <u>1</u>		
Hoe Pac _____		
Vibratory Roller _____		
Motorized Tamper <u>2</u>		
Other _____		
_____		
_____		
_____		

<b>SKETCH</b>	<b>COMMENTS</b>
<b>INSPECTOR:</b> <u>M. Prusko - Gannett Fleming</u>	

