

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>09/26/2016</u>

Arrival Time <u>8:30</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>4</u>	Temp Range: <u>61°F</u> to <u>72°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD,Miller,High,Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Miller Brothers onsite relocating utilities for new traffic signal being relocated at the corner of Ithan Ave and Lancaster Ave in the Main Lot parking area.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers _____	

EQUIPMENT USED:	4) JJD is working on site grading around the back of the softball field around the installed vortechs system. 5) Roma concrete is onsite installing curb forms along Ithan Ave adjacent to the Field House. 6) Sweeper truck onsite cleaning roadways and parking areas. 7) E&S controls installed onsite appear to be in place and operational per the approved plans.
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 11:30am.
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>