

<b>PROJECT</b> <u>Pike Field Garage</u>	<b>PROJECT NO.</b> <u>056756.256</u>
<b>CLIENT</b> <u>Radnor Township</u>	<b>DATE</b> <u>09/28/2016</u>

Arrival Time <u>9:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>12:00</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>3</u>	Temp Range: <u>58°F</u> to <u>72°F</u>

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD,Miller,High</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) High Construction using crane to set precast parking garage sections.  3) Miller Brothers onsite relocating utilities for new traffic signal being relocated at the corner of Ithan Ave and Lancaster Ave adjacent to the Field House.  4) JJD is grading for the proposed sidewalk along Ithan Ave adjacent to the Field House.  5) I performed a full site E&S inspection due to the incoming rainfall forecasted for the area. All of the inspected controls appear to be in place and operational per the approved plans.  6) Sweeper truck onsite all day for roadway and parking area cleanup.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>1</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>1</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other _____	
_____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>