

<b>PROJECT</b>	Pike Field Garage	<b>PROJECT NO.</b>	056756.256
<b>CLIENT</b>	Radnor Township	<b>DATE</b>	10/05/2016

Arrival Time	9:00	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	11:00	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	2	Temp Range:	55°F to 71°F						

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD,High,Miller Bros,Kehoe
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) High Construction using crane to set precast parking garage sections.  3) Sweeper truck onsite keeping roadways and parking areas clean and clear from site dirt and debris.  4) Millers Bros onsite making electrical connections for the new traffic signals at the intersection of Ithan Avenue and Lancaster Avenue.  5) JJD is laying out sidewalks along the north side of Ithan Avenue adjacent to the Field House.  6) Kehoe onsite installing binder course along new curbing previously installed in the Field House parking lot and along Ithan Avenue.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>10</u>	
Drivers <u>3</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper <u>1</u>	
Other _____	
Paving Machine <u>1</u>	
Skid Steer <u>1</u>	
_____	

SKETCH	COMMENTS
	<b>INSPECTOR:</b> Brandon Shirey (Gannett Fleming)