

INSPECTOR'S DAILY REPORT

PROJECT	Pike Field Garage			PROJECT NO.	056756.256
CLIENT	Radnor To	wnship		DATE	10/07/2016
Arrival Time Departure Time Total Hours	6:30 2:30 3	Weather: ☐Clear ☐Overcast ☐Rain ☐Hot ☐Warm ☐Cool ☐Cold Site Condition: ☐Clear ☐Muddy ☐ Dusty ☐Wet ☐Snow ☐Ice ☐Foggy Temp Range: 54°F to 78°F			
CONTRACTOR Torcon		SUBCONTRACTOR(S) JJD,High,Miller Bros,Kehoe			
LABOR FORCE		WORK PERFORMED 1) Arrived onsite for required construction observation services and general site inspections.			
Superintendent Foreman Operators Laborers Drivers EQUIPMENT Excavator FEL Dump Truck Backhoe Hoe Pac	1 2 4 1 1 S USED: 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite keeping roadways and parking areas clean and clear from site dirt and debris. 4) Millers Bros onsite making electrical connections for the new traffic signals at the intersection of Ithan Avenue and Lancaster Avenue. 5) Water truck onsite for dust control. 6) JJD grading hill along the west side of the soccer field and installing silt sock along the downstream side of slope to contain any runoff. 			
Vibratory Roller Motorized Tampe Other	er				
	SI	KETCH			IMENTS
				t site at 8:30am and ret	urned at 1:30pm.
				ECTOR: don Shirey (Gannett Fl	eming)