

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>10/11/2016</u>

Arrival Time <u>7:30</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>8:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>.5</u>	Temp Range: <u>44°F</u> to <u>64°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD,High,Kehoe</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite keeping roadways and parking areas clean and clear from site dirt and debris. 4) Water truck onsite for dust control. 5) Kehoe is onsite starting to mill the Eastbound lanes of Lancaster Ave in preparation for asphalt overlay.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator _____	
FEL _____	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Milling Machine <u>1</u>	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>