

<b>PROJECT</b> <u>Pike Field Garage</u>	<b>PROJECT NO.</b> <u>056756.256</u>
<b>CLIENT</b> <u>Radnor Township</u>	<b>DATE</b> <u>10/13/2016</u>

Arrival Time <u>9:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>12:00</u>	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>3</u>	Temp Range: <u>43°F</u> to <u>68°F</u>

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>High,Roma</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) High Construction using crane to set precast parking garage sections.  3) Sweeper truck onsite keeping roadways and parking areas clean and clear from site dirt and debris.  4) Water truck onsite for dust control.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
<b>EQUIPMENT USED:</b>	5) Roma concrete onsite pouring sidewalks at the corner of Lancaster Ave eastbound and South Ithan Ave adjacent to the Main Lot. They are also pouring the sidewalks at the corner of Lancaster Ave westbound and North Ithan Ave adjacent to the Field House. All sidewalks are being installed per the approved plans.
Excavator _____	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>