

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>10/19/2016</u>

Arrival Time <u>10:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>4</u>	Temp Range: <u>59°F to 82°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>High,Aqua,CarrDuff,JJD</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite keeping roadways and parking areas clean and clear from site dirt and debris. 4) Water truck onsite for dust control.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	5) Aqua onsite installing fire hydrants along Westbound Lancaster Ave in front of Field House. 6) Carr-Duff is onsite installing new electrical wires in previously installed duct bank. 7) JJD is installing 18" storm pipe from inlet I-305. 80' of 18" pipe was installed into inlet I-304. Pipe was backfilled and area was graded and tamped. 8) JJD installed 20' of 18" storm pipe from MH-303 into inlet I-301. Pipe was backfilled and area was graded and tamped.
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>1</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Bull Dozer <u>1</u>	

SKETCH	COMMENTS
	1) Left site at 10:00am and returned at 2:00pm.
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>