

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>10/24/2016</u>

Arrival Time <u>7:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>2:30</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>4</u>	Temp Range: <u>40°F</u> to <u>64°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>High,Aqua,CarrDuff,JJD</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite cleaning roadways and parking areas. 4) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House. 5) Carr-Duff is onsite installing new electrical wires. 6) Water truck onsite for dust control. 7) JJD onsite continuing excavation of new entrance off of Ithan Avenue into the Main Lot parking area. 8) Walked site to inspect E&S controls. Everything appears to be in place and operational per the approved site plans. 9) JJD starting to excavate for storm sewer along Ithan Avenue from inlet I-215 towards inlet I-216.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>3</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
---------------	-----------------

	1) Left site at 8:00am and returned at 10:30am. Left again at 12:30pm and returned at 1:30pm.
--	---

	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>
--	--