

INSPECTOR'S DAILY REPORT

PROJECT	Pike Field Garage			PROJECT NO.	056756.256	
CLIENT	LIENT Radnor Township			DATE	10/25/2016	
Arrival Time Departure Time Total Hours	8:00 1:00 4	Weather: ☐Clear ☐Overcast ☐Rain ☐Hot ☐Warm ☐Cool ☐Cold Site Condition: ☐Clear ☐Muddy ☐ Dusty ☐Wet ☐Snow ☐Ice ☐Foggy Temp Range: 32°F to 55°F				
CONTRACTOR Torcon			SUBCON	TRACTOR(S) Hi	gh,Aqua,CarrDuff,JJD	
LABOR FORCE		WORK PERFORMED				
Superintendent	1	1) Arrived onsite for required cons	struction obse	ervation services and ge	eneral site inspections.	
Foreman Operators Laborers	2) High Construction using crane to set precast parking garage sections.					
Drivers	3	3) Sweeper truck onsite cleaning roadways and parking areas.				
EQUIPMENT	IISFD.	4) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House.				
Excavator	1	5) Carr-Duff is onsite installing new electrical wires.				
FEL	<u>1</u> 3					
Dump Truck Backhoe	7) JJD onsite continuing excavation of new entrance off of Ithan Avenue into the Main Lot parking area.					
Hoe Pac						
Vibratory Roller						
Motorized Tamper Other	r <u>1</u>	8) JJD excavated and set inlet I-216 and installed 100' of 18" storm sewer. Trench was backfilled and tamped per the approved site plans.				
		9) JJD encountered an old underground duct bank near inlet I-215 that must be removed before pipe can be finished.10) JJD began excavating from inlet I-216 toward inlet I-217.				
	SI	KETCH			MENTS	
			1) Left	t site at 10:00am and re	turned at 11:00am.	
				INSPECTOR:		
				Brandon Shirey (Gannett Fleming)		