

<b>PROJECT</b>	<u>Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>10/26/2016</u>

Arrival Time	<u>7:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>12:30</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>37°F to 53°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>High, Aqua, CarrDuff, JJD</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite cleaning roadways and parking areas. 4) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House. 5) Carr-Duff is onsite installing new electrical wires. 6) Water truck onsite for dust control. 7) JJD onsite continuing excavation of new entrance off of Ithan Avenue into the Main Lot parking area. 8) JJD is removing the old underground duct bank near inlet I-215 so work on storm sewer can be finished. 9) JJD installed 98' of 18" storm sewer into inlet I-217. Trench was backfilled and tamped per the approved site plans.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>3</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other _____	
_____	
_____	

SKETCH	COMMENTS
	1) Left site at 8:00am and returned at 11:30am.
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>