

<b>PROJECT</b> <u>Pike Field Garage</u>	<b>PROJECT NO.</b> <u>056756.256</u>
<b>CLIENT</b> <u>Radnor Township</u>	<b>DATE</b> <u>11/01/2016</u>

Arrival Time <u>9:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:00</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>4</u>	Temp Range: <u>47°F</u> to <u>61°F</u>

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>Aqua,JJD,Roma</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Sweeper truck onsite cleaning roadways and parking areas.  3) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House.  4) Roma concrete is onsite setting up curb forms for the new entrance to the Main Lot parking area off of Ithan Avenue.  5) JJD is onsite prepping and layingout the 18" RCP storm sewer connecting the existing storm sewer man hole located in Lancaster Avenue adjacent to the new parking garage entrance off of Lancaster Avenue to the new inlet I-316.  6) Concrete truck onsite to pour the curbing located within the new Main Lot entrance off of Ithan Avenue.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>3</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
_____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>