

## **INSPECTOR'S DAILY REPORT**

PROJECT	Pike Field Garage			PROJECT NO.	056756.256
CLIENT	Radnor To	ownship		DATE	11/02/2016
Arrival Time Departure Time Total Hours	8:30 2:00 3	Weather: ⊠Clear □Overcast □Rain □Hot □Warm ⊠Cool □Cold Site Condition: ⊠Clear □Muddy □ Dusty □Wet □Snow □Ice □Foggy  Temp Range: 55°F to 71°F			
CONTRACTOR Torcon		SUBCONTRACTOR(S) Aqua,JJD			
LABOR FORCE		WORK PERFORMED			
Superintendent Foreman Operators Laborers Drivers  EQUIPMENT Excavator FEL Dump Truck Backhoe Hoe Pac Vibratory Roller Motorized Tampe Other	1 1 3 1	<ol> <li>Arrived onsite for required construction observation services and general site inspections.</li> <li>Sweeper truck onsite cleaning roadways and parking areas.</li> <li>Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House.</li> <li>JJD is beginning to install the stone base for the new entrance to the Main Lot parking area.</li> <li>JJD is beginning the installation of the 18"RCP storm sewer from inlet I-316 toward the existing storm sewer man hole located in Lancaster Avenue adjacent to the proposed garage entrance off of Lancaster Avenue.</li> <li>JJD installed 24' of 18"RCP storm pipe out of inlet I-316. Pipe was sealed up and trench was backfilled and tamped per the approved plans.</li> </ol>			
	SI	<u>l</u> KETCH		COM	MENTS
			11:30a	m and returned at 1:00p	
			Brand	don Shirey (Gannett Fle	eming)