

<b>PROJECT</b> <u>Pike Field Garage</u>	<b>PROJECT NO.</b> <u>056756.256</u>
<b>CLIENT</b> <u>Radnor Township</u>	<b>DATE</b> <u>11/03/2016</u>

Arrival Time <u>8:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>2:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>5</u>	Temp Range: <u>46°F to 69°F</u>

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>Aqua,JJD</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Sweeper truck onsite cleaning roadways and parking areas.  3) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House.  4) JJD is continuing with the stone base installation for the new entrance to the Main Lot parking area off of Ithan Avenue.  5) JJD continuing with the storm sewer installation out of inlet I-316 toward existing MH in Lancaster Avenue.  6) Water truck onsite for dust control.  7) JJD installed an additional 32' of 18"RCP storm pipe out of inlet I-316. Pipe was sealed up and backfilled per the approved plans.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>5</u>	
Drivers <u>4</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>4</u>	
Backhoe <u>1</u>	
Hoe Pac <u>1</u>	
Vibratory Roller <u>1</u>	
Motorized Tamper <u>1</u>	
Other <u>  </u>	
Bull Dozer <u>1</u>	
<u>  </u>	
<u>  </u>	

<b>SKETCH</b>	<b>COMMENTS</b>
	1) Left site at 10:00am and returned at 11:00am.
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>