

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>11/04/2016</u>

Arrival Time <u>8:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>6</u>	Temp Range: <u>35°F to 60°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>Aqua,JJD,Roma</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Sweeper truck onsite cleaning roadways and parking areas. 3) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House. 4) JJD onsite finishing up with the stone base installation for the new entrance to the Main Lot parking area off of Ithan Avenue. 5) Roma Concrete onsite setting curb forms within the new proposed parking garage entrance off of Lancaster Avenue. 6) JJD finishing up with the 18"RCP storm sewer from inlet I-316 to EX MH located in Lancaster Avenue adjacent to the proposed entrance to the new parking garage of of Lancaster Avenue. Existing storm sewer manhole scheduled for replacement on Monday November 7, 2016. 7) Roma finished pouring the concrete curbs within the new parking garage entrance off of Lancaster Avenue. 8) Walked site to inspect the installed E&S controls. All inspected controls installed onsite appear to be in place and operational per the approved plans.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>5</u>	
Drivers <u>4</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>4</u>	
Backhoe <u>1</u>	
Hoe Pac <u>1</u>	
Vibratory Roller <u>1</u>	
Motorized Tamper <u>1</u>	
Other <u>1</u>	
Bull Dozer <u>1</u>	

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 12:00pm.
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>