

## **INSPECTOR'S DAILY REPORT**

PROJECT _	JECT Pike Field Garage			PROJECT NO.	056756.256
CLIENT Radnor To		ownship		DATE	11/07/2016
Arrival Time	8:30 3:00 5	Weather: ⊠Clear □Overcast □Rain □Hot □Warm □Cool ⊠Cold Site Condition: ⊠Clear □Muddy □ Dusty □Wet □Snow □Ice □Foggy  Temp Range: 36°F to 56°F			
CONTRACTOR Torcon					
LABOR FORCE		WORK PERFORMED			
Superintendent Foreman Operators Laborers Drivers	1 1 5 6 5	<ol> <li>Arrived onsite for required construction observation services and general site inspections.</li> <li>Sweeper truck onsite cleaning roadways and parking areas.</li> <li>Water truck onsite for dust control.</li> </ol>			
EQUIPMENT	IISFD.	4) Kehoe construction is onsite starting to mill up the old asphalt on Ithan Avenue from Lancaster			
Excavator FEL Dump Truck Backhoe Hoe Pac Vibratory Roller Motorized Tamper Other Milling Machine Skid Steer	1 1 5 1	Avenue to the Septa train bridge.  5) The right lane of Ithan Avenue was milled down to the existing base layer of paving. The left lane of Ithan Avenue wearing course was milled off down to the base layer for today.  6) Kehoe will be onsite tomorrow to begin removal of the base paving for the left lane of Ithan Avenue down to subgrade.  7) Walked site to inspect the installed E&S controls. All of the inspect controls installed onsite appear to be in place and operational as per the approved site plans.			
	SI	KETCH		COM	MENTS
			INSP	esite at 12:30pm and restricted to the state of the state	