

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>11/08/2016</u>

Arrival Time <u>7:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>4</u>	Temp Range: <u>47°F</u> to <u>68°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD,Kehoe</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Sweeper truck onsite cleaning roadways and parking areas. 3) Water truck onsite for dust control. 4) Kehoe construction is onsite continuing with the milling of Ithan Avenue southbound lane down to subgrade. 5) Upon completion of milling up Ithan Avenue JJD began grading the subgrade and installing the stone base. 6) After stone was installed JJD compacted base with use of a roller and tamper along curbing. 7) Work to continue tomorrow.	
Foreman <u>1</u>		
Operators <u>5</u>		
Laborers <u>6</u>		
Drivers <u>5</u>		
EQUIPMENT USED:		
Excavator <u>1</u>		
FEL <u>1</u>		
Dump Truck <u>5</u>		
Backhoe <u>1</u>		
Hoe Pac <u>1</u>		
Vibratory Roller <u>1</u>		
Motorized Tamper <u>1</u>		
Other <u> </u>		
Milling Machine <u>1</u>		
Skid Steer <u>1</u>		
<u> </u>		

SKETCH	COMMENTS
	1) Left site at 8:30am and returned at 12:30pm.
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>