

<b>PROJECT</b>	<u>Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>11/11/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6</u>	Temp Range:	<u>33°F to 61°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD,Kehoe,RiggsDistler</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Sweeper truck onsite cleaning roadways and parking areas. 3) JJD is onsite starting on the final grading along the parking structure for the side facing Ithan Avenue. 4) RiggsDistler onsite working on gas service connections and installations. 5) Kehoe onsite installing the temporary final course of paving for Ithan Avenue for both the northbound and southbound lanes as well as the new entrance to the Main Lot parking area on the southbound side of Ithan Avenue. 6) All of the paving installed for Ithan Avenue on the southbound side is only temporary until the completion of construction at which time the entire roadway will be milled up and permanent asphalt will be installed. 7) Line stripping is scheduled for Ithan Avenue on Saturday November 12 <sup>th</sup> , 2016. 8) All E&S controls installed onsite appear to be in place and operational as per the approved plans.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>6</u>	
Drivers <u>4</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>4</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	
Paving Machine <u>1</u>	
Skid Steer <u>1</u>	

<b>SKETCH</b>	<b>COMMENTS</b>
	1) Left site at 8:30am and returned at 10:30am.
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>