

| | |
|---|--------------------------------------|
| PROJECT <u>Pike Field Garage</u> | PROJECT NO. <u>056756.256</u> |
| CLIENT <u>Radnor Township</u> | DATE <u>11/15/2016</u> |

| | |
|----------------------------|--|
| Arrival Time <u>8:00</u> | Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input checked="" type="checkbox"/> Cold |
| Departure Time <u>9:00</u> | Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy |
| Total Hours <u>1</u> | Temp Range: <u>34°F to 52°F</u> |

| | |
|---------------------------------|--|
| CONTRACTOR <u>Torcon</u> | SUBCONTRACTOR(S) <u>JJD,Kehoe</u> |
|---------------------------------|--|

| LABOR FORCE | WORK PERFORMED |
|--|--|
| Superintendent <u>1</u> Foreman <u>1</u> Operators <u>4</u> Laborers <u>6</u> Drivers <u>4</u> | 1) Arrived onsite for required construction observation services and general site inspections. 2) Sweeper truck onsite cleaning roadways and parking areas. 3) JJD is onsite grading around parking structure along Ithan Avenue. 4) Kehoe is onsite continuing with the milling of Lancaster Avenue on both the eastbound and westbound lanes as well as the turning lanes leading to and from the parking structure. 5) Water truck onsite for dust control. |
| EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>4</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Milling Machine <u>1</u> _____ _____ | |

| SKETCH | COMMENTS |
|---------------|--|
| | |
| | INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u> |