

INSPECTOR'S DAILY REPORT

PROJECT	Pike Field Garage			PROJECT NO.	056756.256
CLIENT	Radnor Township			DATE	11/17/2016
Arrival Time Departure Time Total Hours	9:00 3:00 4	Weather:			
CONTRACTOR	Torcon	SUBCONTRACTOR(S) JJD,Kehoe			
LABOR FO	RCE	WORK PERFORMED			
Superintendent Foreman Operators Laborers Drivers EQUIPMENT Excavator FEL Dump Truck	1 4 6 4 **USED:	 Arrived onsite for required construction observation services and general site inspections. Sweeper truck onsite cleaning roadways and parking areas. JJD is onsite grading around parking structure along Ithan Avenue. Kehoe is onsite continuing with the paving for Lancaster Avenue on both the eastbound and westbound lanes as well as the turning lanes leading to and from the parking structure. Water truck onsite for dust control. Kehoe finished all paving for Lancaster Avenue then installed temporary paving for the entrance 			
Backhoe Hoe Pac Vibratory Roller Motorized Tampe Other Paving Machine Skid Steer	1 1	into the parking structure off of La			
	SI	KETCH		COMN	MENTS
			INSP	site at 11:00am and ret	
			Branc	don Shirey (Gannett Fle	ming)