

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>11/18/2016</u>

Arrival Time <u>9:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>12:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>3</u>	Temp Range: <u>40°F to 66°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD,Kehoe</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Sweeper truck onsite cleaning roadways and parking areas. 3) JJD is onsite grading around parking structure along Ithan Avenue. 4) Kehoe onsite painting traffic control striping on Lancaster Avenue. 5) Water truck onsite for dust control. 6) Performed an inspection of all E&S controls installed onsite. Everything appears to be in place and operational per the approved site plans.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Striping Machine <u>1</u>	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>