

<b>PROJECT</b> Villanova University - Pike Field Garage	<b>PROJECT NO.</b> 056756.256
<b>CLIENT</b> Radnor Township	<b>DATE</b> 11/28/2016

Arrival Time 10:15a	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 12:45p	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2.5hrs	Temp Range: 53°F to 43°F

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, Molly, Reilly
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent _____ Foreman _____ Operators _____ Laborers _____ Drivers _____	1) JJD continues to bring modified 2A stone onsite in the location of the proposed Fire Lane south of the garage structure. 2) MJP onsite to review status of E&S controls as rain is forecasted for Tuesday and Wednesday of this week. The following items were observed and brought to the attention Doug (Torcon): - The exposed grade on the north side of the driveway entrance into Main Lot from Ithan Avenue is to have geotextile fabric on the exposed slope per the plans. This has not been completely installed at this time. Doug indicated that the fabric would be secured with 2x4's at the top of the slope. This would be grouted in place to allow surface runoff from the parking lot area to flow around or over the exposed slope. Additionally, the toe of the slope would receive extra stone and sandbags. - JJD continues to work on the fire lane paver area located to the south of the parking garage structure. Modified 2A was brought onto the site and compacted with a roller. Doug informed MJP that if the work could not be completed today that temporary E&S would be installed prior to the morning. MJP recommended that the contractor reinstall the silt sack inlet protection around I-223 and I-215. - Doug advised MJP that most of the site work is internal to the sidewalk at this point, but they would continued to monitor E&S issues to prevent sediment from leaving the site. 3)Sweeper Truck is onsite cleaning roadways and area of worksite just north of Pike Garage(Ithan Avenue and Lancaster Avenue) of tire tracks and minor sediment/debris. 4) A 2-man crew was laying out and installing the fence north of the athletic fields on the south side of Lancaster Avenue.
<b>EQUIPMENT USED:</b> Excavator _____ FEL _____ Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____	

SKETCH	COMMENTS
<b>INSPECTOR:</b> Matthew Prusko - Gannett Fleming	