

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 12/01/2016

Arrival Time <u>12:15</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>1:15</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1.0 hrs</u>	Temp Range: <u>63°F</u> to <u>43°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Molly, Reilly
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent _____ Foreman <u>1</u> Operators <u>1</u> Laborers _____ Drivers _____	1) Onsite to observe site conditions and E&S controls due to rain the previous days. 2) Sweeper Truck is onsite cleaning roadways and area of worksite just north of Pike Garage (Ithan Avenue and Lancaster Avenue) of tire tracks and minor sediment/debris. Some tire tracks were observed; however, the sweeper truck was continuously traveling the area to address the issue. 3) JJD onsite removing stone box and inlet boxes not being used. 4) While onsite, MJP witnessed telescopic lift track mud onto Ithan Avenue and sidewalk adjacent to Ithan Avenue. MJP notified Torcon who assigned a laborer to broom and shovel mud from sidewalk back onto the site.
EQUIPMENT USED: Excavator _____ FEL _____ Dump Truck _____ Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
INSPECTOR: Matthew Prusko - Gannett Fleming	