

PROJECT	Villanova University - WLA Parking Lot	PROJECT NO.	056756.249
CLIENT	Radnor Twsp.	DATE	03/04/2016

Arrival Time	8:30a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	3:00p	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	4.0	Temp Range:	37°F to 29°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, QCI, HBF, DBA, Brightline Construction
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction continues with their formwork and rebar work on the proposed retaining wall. 2.) HB Frazier completed installation of the transformer located behind Geraghty Hall. This is for the 4-4" PVC conduit to the proposed electrical Manhole-1. The conduit was encased in concrete then they backfilled the trench for safety. 3.) Sweeper truck onsite until 2:30pm again today to help maintain the roadways and keep them clear of any dirt or mud. 4.) JJD installed the following storm sewer runs today: a.) MH-105A to MH-106 (64' of 24" HDPE @ 1.1%) b.) MH-106 to MH-107 (36' of 18" HDPE @ 1.4%) c.) MH-107 to MH-109 (227' of 18" HDPE @ 2.9%)
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) Site Time: 8:30-11:00, 1:30-3:00 = 4.0 Hours
	INSPECTOR: Jason Thompson - Gannett Fleming

