

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/07/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.5</u>	Temp Range:	<u>43°F to 28°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Brightline, HBF, QCI, DBA</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD installed the following storm sewer structures today. No pipe was installed. The structures were set so that they can begin to install the stormwater management systems upon Brightline completing the Retaining Wall. a.) I-109 b.) I-110 2.) Brightline Construction poured another round of concrete today for the proposed Retaining Wall. They still have multiple pours before it will be completed. 3.) QCI completed excavation for the proposed electric Manhole-2. This is the line that extends from the WLA site into the main parking lot to tie into the existing electric at the utility pole along the southern edge of the parking lot. 4.) HBF set the proposed electric Manhole-2 in the ground today and will continue with installation tomorrow. This includes the 4-4" PVC conduits. 5.) The Construction Entrance was touched up today. This includes excavating the existing stone and reinstalling it to help remove any excess dirt or mud that has collected. Tomorrow they will install another load of #4 Ballst on top and adjust accordingly.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) Site Time: 8:00-10:30, 12:00-2:00 = 4.5 Hours 2.) Steve Norcini (Radnor) was onsite to get an update and to check on progress at this time.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>