

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/08/2016</u>

Arrival Time	<u>9:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>73°F to 48°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Brightline, HBF, DBA</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1.) Brightline Construction continues with the formwork and rebar for the proposed Retaining Wall. 2.) HB Frazier continued with the Underground Electric on the Eastern side of Church Walk. 3.) JJD installed the following Storm Structures: a.) I-115 b.) MH-112 c.) MH-111 d.) OS-103 e.) MH-110 f.) I-111 g.) I-114 h.) I-113 4.) All of the above Storm Structures were installed with no pipe being installed to connect them as the plans show. This was done to get JJD working and to help them get the proposed Stormwater Infiltration Systems installed quickly once they begin the pipe installation.	
Foreman <u>1</u>		
Operators <u>2</u>		
Laborers <u>0</u>		
Drivers <u>0</u>		
EQUIPMENT USED:		
Excavator <u>4</u>		
FEL <u>1</u>		
Dump Truck <u>3</u>		
Backhoe <u>2</u>		
Hoe Pac <u>2</u>		
Vibratory Roller <u>2</u>		
Motorized Tamper _____		
Other _____		
Large Roller <u>1</u>		
Bulldozer <u>2</u>		
Lull _____		

SKETCH	COMMENTS
--------	----------

	1.) 9:30-10:30, 11:30-12:30, 2:30-3:30 = 3.0 Hours 2.) I notified Doug (Torcon) by email of two (2) issue that neede to be addressed: a.) The tree protection fence on the right side of the driveway for Geraghty Hall must be reinstalled. The orange construction fence there now is not sufficient and must be replaced. b.) The Site Safety Fence on the left side of the driveway for Geraghty Hall must be reinstalled. This was left open for the electricians to work, but they have completed the work that was proposed for that area. This area is not a Construction Entrance as it is being used now. 3.) I will follow up on these items in my Daily Report for tomorrow.
--	--

	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>
--	--