

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 03/12/2016

Arrival Time	9:30a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	1:30p	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	3.0	Temp Range:	63°F to 46°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD
--------------------------	-----------------------------

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) JJD excavated then installed the proposed storm manhole (MH-114). 2.) JJD completed the following storm runs today: a.) I-118 to MH-114 (83' of 18" HDPE @ 0.9%) b.) MH-113 to I-117 (40' of 18" HDPE @ 1.0%) 3.) JJD performed some general site grading to improve the working area as well as for the construction vehicles to get around easier and to hopefully keep the mud to a minimum.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 0	
EQUIPMENT USED:	
Excavator 4	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other	
Large Roller 1	
Bulldozer 2	
Lull	

SKETCH	COMMENTS
	1.) 9:30-11:00, 12:00-1:30 = 3.0 Hours
INSPECTOR: Jason Thompson - Gannett Fleming	