

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/14/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>48°F to 45°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD performed some general site grading again today to improve the working area as well as for the construction vehicles to get around easier and to hopefully keep the mud to a minimum. This work was done along the western side of Moriarty Hall for the proposed Stormwater Infiltration System. 2.) JJD had laborers working on putting the proposed manifold headers pieces together to speed the installation process along. 3.) Work was slower today due to the heavy rain.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 7:30-8:30, 11:30-12:30, 2:00-3:00 = 3.0 Hours 2.) The three (3) items noted in my Daily Letter dated March 12, 2016 still have not been addressed. I will continue to monitor these items.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>